BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Construction of RO Plant and Drilling of Borewells installation of Pump and motors, providing pipeline and additional motor pumps and necessary accessories to existing borewells in Bellahlli, Kattigenahlli, Chokkanahlli, Thirumenahalli, Palanahalli, Agrahara, Sampigenahlli, Srirampura, Jakkur, Kogilu in Ward No.05**
2	Estimate cost / Amount	Rs.800.00 Lakhs
3	Name of Contractor	Sri. N R Sathish (M/s Sathya Borewell Cleaning)
4	Amount of Contract	Rs.7,50,53,155.00
5	Agreement No	46/2020-21
6	No. and date under which the work order has been issued	46/2020-21 Dated: 13/07/2020
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	7/5/2021
9	Date of receipt of application in the sub-division office	7/5/2021
10	Extension granted if any:	
	1. From	11/5/2021
	2. To	3/6/2021
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity

14	Time now applied for	13 months
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Dealy Due to Covid - 19 and BESCOM Connections.
22	Recommendation of Executive Engineer	As Proposed by AE & AEE By 50/- day penalty may be imposed.

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer, Project Division
Yelahanka Zone, BBMP

EXECUTIVE Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ